

National Lake Conservation Plan

Summary and Current Status of the Lake Conservation projects: -

(March 2014)

(Rs. in lakhs)

Sr No	Name of Lake & Lake Details	Date of approval	Approved Cost	GoI Share	Local Body Share	Expenditure incurred & Project Status
1	Powai Lake, Mumbai	June 2000	432.00	432.00	-	432.00 <i>Project Completed in April 2003 and maintenance work completed in 2006</i>
2	Nine Lakes from Thane	Dec 2002	252.71	176.90	75.81	256.57 <i>Project Completed 2008</i>
3	Mahalakshi Lake Vadgaon	March 2005	185.00	129.00	56.00	247.65 <i>Project Completed in March 2009</i>
4	Rankala Lake, Kolhapur	Oct. 2006	865.00	605.00 + 40 (27-11-13)	260.00	865.22 Project Ongoing
5	Varhala devi lake, Bhivandi	March, 2007	460.00	322.00	138.00	341.65 Project Ongoing
6	Siddeshwar Talav, Solapur	Aug, 2008	432.00	302.00 GoM – 86.40	43.60	343.71 Project Ongoing
Total			2626.71	GoI-1966.90 GoM-86.40	573.41	2486.80